



Kshma Group & co

PROFORMA INVOICE

Kshma Group & Co Address: Opp to townhall post office chikkaballapur rural near town hall, Chikkaballapur, Karnataka-562101 GSTIN 29BFIPG7451M1ZW Mobile: 8971113077 Email harshagurram33@gmail.com	Invoice No	Invoice Date		
	10003	19.09.2026		

BILL TO						
BEST GOLDEN DEVELOPERS PRIVATE LIMITED						
Address: No 8, Opposite APMC Yard, NH-4, TUMKUR ROAD, YESHWANTHOUR, Bengaluru						
(Bangalore) Urban, Karnataka -560022						
GSTIN: 29AAECB8050A2ZY					Place of Supply : Karnataka	
Mobile : 99001972588					PAN Number: AAECB8050A	
SI No.	Items	Unit	Quantity	Price		Total
1	Labour charges for Concrete Block work	Smt	429.23	350		150,230.50
2	Concrete labour Hand mix	M3	9.05	480		4,344.00
3	plastering work	Smt	735.70	260		191,282.00
4	Shuttering labour Including material	Smt	117.76	480		56,524.80
5	Bar bending	MT	3.06	18000		55,080.00
6	Soil excavation	Sft	45.00	25		1,125.00
7	PCC with labour	Smt	10.50	150		1,575.00
8	Starter marking & starter concrete	Nos	19.00	200		3,800.00
9	Concreting done by gang by mixture machine	M3	40.00	1700		68,000.00
	Total					531,961.30
	CGST @9% -	-	-			47,876.52
	SGST @9% -	-	-			47,876.52
Total						627,714.34
HSN/SA C	Taxable Value	CGST		SGST		Total Tax Amount
		Rate	Amount	Rate	Amount	
	531,961.30	9%	47,876.52	9%	47,876.52	95,753.04
Total	531,961.30		47,876.52		47,876.52	95,753.04
Bank Details : Bank: RBL Bank Name: Kshma Group and Co IFSC Code: RATN0000289 A/c No: 408971113077 Branch : Brookefields Branch		Engineer Signature for approval		Authorised Signatory for Kshma Group & Co		Receiver's Signature

Bill Abstract

Annexure to PROFORMA INVOICE No. 10003 dated 19.09.2026 | Bill copy of harsha (RAB 2)

Sl. No	Description	Unit	Total QTS			Present QTS			Balance QTS		
			Quantity	Rate	Amount	Quantity	Rate	Amount	Quantity	Rate	Amount
1	Labour charges for Concrete Block work	Smt	713.00	350	249,550.00	429.23	350	150,230.50	283.77	350	99,319.50
2	Concrete labour Hand mix	M3	11.00	480	5,280.00	9.05	480	4,344.00	1.95	480	936.00
3	plastering work	Smt	1,705.87	260	443,526.20	735.70	260	191,282.00	970.17	260	252,244.20
4	Shuttering labour Including material	Smt	373.27	480	179,169.60	117.76	480	56,524.80	255.51	480	122,644.80
5	Bar bending	MT	5.19	18000	93,420.00	3.06	18000	55,080.00	2.13	18000	38,340.00
6	Soil excavation	Sft	106.25	25	2,656.25	45.00	25	1,125.00	61.25	25	1,531.25
7	PCC with labour	Smt	859.72	150	128,958.00	10.50	150	1,575.00	849.22	150	127,383.00
8	Starter marking & starter concrete	Nos	19.00	200	3,800.00	19.00	200	3,800.00	0.00	200	0.00
9	Concreting done by gang by mixture machine	M3	69.28	1700	117,776.00	40.00	1700	68,000.00	29.28	1700	49,776.00
				TOTAL	1,224,136.05		TOTAL	531,961.30		TOTAL	692,174.75

Present QTS is billed on this proforma. Balance QTS = Total QTS – Present QTS.



Kshma Group & co

Annexure - Measurement Sheet : Block Work (incl. plinth beam concreting)

Annexure to PROFORMA INVOICE No. 10003 dated 19.09.2026 | Bill copy of harsha (RAB 2)

SL NO	PARTICULAR	NOS	LENGTH	BREADTH	HEIGHT	QUANTITY	REMARKS
1	Wall bt resto & wash	1	14.67	11.83		173.55	12'3"+11'5"
	Door	-1	3	7		-21.00	3
	lintel	-1	4	0.5		-2.00	4
	Wall bt wash & groom	1	14.67	11.83		173.55	12'3"+11'5"
	Wall bt groom & room	1	14.67	11.83		173.55	12'3"+11'5"
	Wall bt room & care	1	14.67	11.83		173.55	12'3"+11'5"
	Toilet	1	11.25	11.83		133.09	8
	Door	-1	2.5	7		-17.50	9
	lintel	-1	3.5	0.5		-1.75	10
	Wall bt care & pet kitchen	1	23.83	11.705		278.93	12'3"+11'2"
	Wall bt garden & cat	1	22.25	11.6665		259.58	12'3"+11.083
	Door	-1	3	7		-21.00	13
	lintel	-1	4	0.5		-2.00	14
	window	-1	5	4		-20.00	15
	lintel	-1	6	0.5		-3.00	16
	window	-1	5	4		-20.00	17
	lintel	-1	6	9		-54.00	18
	Wall bt wash & pet kitchen	1	11.83	11.875		140.48	12'3"+11.5
	-1		4	4		-16.00	20
	lintel	-1	11.83	0.5		-5.92	21
	Wall bt pet & small bread	1	23.5	11.58		272.13	12'3"+10.91
	Wall bt cat & passage	1	19.41	11.16		216.62	23
	Door	-1	3	7		-21.00	24
	Wall bt bread & Room A	1	39.33	11.083		435.89	25
	Door	-1	5	4		-20.00	26
	lintel	-1	6	0.5		-3.00	27
	4		16.33	10.5		685.86	28
	-4		4	6		-96.00	29
	Room B	10	16.16	10.5		1,696.80	30
	-10		4	6		-240.00	53
						4,249.40	
						394.93	
Security & office room Block Work							
1	Block masonry Foundation 1:3 first courses	m2	1	35	0.2		7
2	Block masonry Foundation 2nd courses	m2	1	35	0.78		27.3
							34.3
					Total block work	429.23	Sqmts
					60		
		1	952.733	0.5	0.67	319.17	9.0466

Annexure - Measurement Sheet : Plastering

Annexure to PROFORMA INVOICE No. 10003 dated 19.09.2026 | Bill copy of harsha (RAB 2)

SL NO	PARTICULAR	NOS	LENGTH	BREADTH	HEIGHT	QUANTITY	REMARKS
	West wall	1	11.25	11.16		125.55	2
	West wall (Room B)	1	16.25	11		178.75	3
	Room A(1) Inner side	4					
	East wall	1	6.33	11.16		70.64	5
	North wall	1	8.67	10.87		94.24	6
	South wall	1	8.67	10.87		94.24	7
	West wall	1	6.33	11		69.63	8
	Deduction	-0.5	3	7		-10.50	9
	Deduction	-0.5	3.5	4		-7.00	10
	Room A(1) Outer side wall	1	1				11
	East wall	1	6.33	10.67		67.54	12
	Deduction	-0.5	3	7		-10.50	13
	Deduction	-0.5	3.5	4		-7.00	14
	Right side Fin wall	1	7.5	10.455		78.41	15
	Left side Fin wall	1	3.75	10.455		39.21	16
	Small Fin Wall Left	1	3.75	4		15.00	17
	Room A(2) Inner side	18					
	East wall	1	6.33	11.16		70.64	19
	North wall	1	8.67	10.87		94.24	20
	South wall	1	8.67	10.87		94.24	21
	West wall	1	6.33	11		69.63	22
	Deduction	-0.5	3	7		-10.50	23
	Deduction	-0.5	3.5	4		-7.00	24
	Room A(2) Outer side wall	1	1				25
	East wall	1	6.33	10.67		67.54	26
	Deduction	-0.5	3	7		-10.50	27
	Deduction	-0.5	3.5	4		-7.00	28
	Right side Fin wall	1	3.75	10.455		39.21	29
	Left side Fin wall	1	3.75	10.455		39.21	30
	Small Fin Wall Right	1	3.75	4		15.00	31
	Small Fin Wall Left	1	3.75	4		15.00	32
	Room A(3) Inner side	33					
	East wall	1	6.33	11.16		70.64	34
	North wall	1	8.67	10.87		94.24	35
	South wall	1	8.67	10.87		94.24	36
	West wall	1	6.33	11		69.63	37
	Deduction	-0.5	3	7		-10.50	38
	Deduction	-0.5	3.5	4		-7.00	39
	Room A(2) Outer side wall	1	1				40
	East wall	1	6.33	10.67		67.54	41
	Deduction	-0.5	3	7		-10.50	42
	Deduction	-0.5	3.5	4		-7.00	43
	Right side Fin wall	1	3.75	10.455		39.21	44
	Left side Fin wall	1	3.75	10.455		39.21	45
	Small Fin Wall Right	1	3.75	4		15.00	46
	Small Fin Wall Left	1	3.75	4		15.00	47
	Room A(4) Inner side	48					
	East wall	1	6.33	11.16		70.64	49
	North wall	1	8.67	10.87		94.24	50
	South wall	1	8.67	10.87		94.24	51
	West wall	1	6.33	11		69.63	52
	Deduction	-0.5	3	7		-10.50	53
	Deduction	-0.5	3.5	4		-7.00	54
	Room A(4) Outer side wall	1	1				55

Annexure - Measurement Sheet : Plastering

Annexure to PROFORMA INVOICE No. 10003 dated 19.09.2026 | Bill copy of harsha (RAB 2)

SL NO	PARTICULAR	NOS	LENGTH	BREADTH	HEIGHT	QUANTITY	REMARKS
	East wall	1	6.33	10.67		67.54	56
	Deduction	-0.5	3	7		-10.50	57
	Deduction	-0.5	3.5	4		-7.00	58
	Right side Fin wall	1	3.75	10.455		39.21	59
	Left side Fin wall	1	3.75	10.455		39.21	60
	Small Fin Wall Right	1	3.75	4		15.00	61
	Small Fin Wall Left	1	3.75	4		15.00	62
	Room A(5) Inner side	63					
	East wall	1	6.33	11.16		70.64	64
	North wall	1	8.67	10.87		94.24	65
	South wall	1	8.67	10.87		94.24	66
	West wall	1	6.33	11		69.63	67
	Deduction	-0.5	3	7		-10.50	68
	Deduction	-0.5	3.5	4		-7.00	69
	Room A(5) Outer side wall	1	1				70
	East wall	1	6.33	10.67		67.54	71
	Deduction	-0.5	3	7		-10.50	72
	Deduction	-0.5	3.5	4		-7.00	73
	Right side Fin wall	1	3.75	10.455		39.21	74
	Left side Fin wall	1	3.75	10.455		39.21	75
	Small Fin Wall Right	1	3.75	4		15.00	76
	Small Fin Wall Left	1	3.75	4		15.00	77
	Room A(6) Inner side	78					
	East wall	1	6.33	11.16		70.64	79
	North wall	1	8.67	10.87		94.24	80
	South wall	1	8.67	10.87		94.24	81
	West wall	1	6.33	11		69.63	82
	Deduction	-0.5	3	7		-10.50	83
	Deduction	-0.5	3.5	4		-7.00	84
	Room A(6) Outer side wall	1	1				85
	East wall	1	6.33	10.67		67.54	86
	Deduction	-0.5	3	7		-10.50	87
	Deduction	-0.5	3.5	4		-7.00	88
	Right side Fin wall	1	3.75	10.455		39.21	89
	Left side Fin wall	1	3.75	10.455		39.21	90
	Small Fin Wall Right	1	3.75	4		15.00	91
	Small Fin Wall Left	1	3.75	4		15.00	92
	Room A(7) Inner side	93					
	East wall	1	6.33	11.16		70.64	94
	North wall	1	8.67	10.87		94.24	95
	South wall	1	8.67	10.87		94.24	96
	West wall	1	6.33	11		69.63	97
	Deduction	-0.5	3	7		-10.50	98
	Deduction	-0.5	3.5	4		-7.00	99
	Room A(7) Outer side wall	1	1				100
	East wall	1	6.33	10.67		67.54	101
	Deduction	-0.5	3	7		-10.50	102
	Deduction	-0.5	3.5	4		-7.00	103
	Right side Fin wall	1	3.75	10.455		39.21	104
	Left side Fin wall	1	3.75	10.455		39.21	105
	Small Fin Wall Right	1	3.75	4		15.00	106
	Small Fin Wall Left	1	3.75	4		15.00	107
	Room A(8) Inner side	108					
	East wall	1	6.33	11.16		70.64	109
	North wall	1	8.67	10.87		94.24	110

Annexure - Measurement Sheet : Plastering

Annexure to PROFORMA INVOICE No. 10003 dated 19.09.2026 | Bill copy of harsha (RAB 2)

SL NO	PARTICULAR	NOS	LENGTH	BREADTH	HEIGHT	QUANTITY	REMARKS
	South wall	1	8.67	10.87		94.24	111
	West wall	1	6.33	11		69.63	112
	Deduction	-0.5	3	7		-10.50	113
	Deduction	-0.5	3.5	4		-7.00	114
	Room A(8) Outer side wall	1	1				115
	East wall	1	6.33	10.67		67.54	116
	Deduction	-0.5	3	7		-10.50	117
	Deduction	-0.5	3.5	4		-7.00	118
	Right side Fin wall	1	3.75	10.455		39.21	119
	Left side Fin wall	1	3.75	10.455		39.21	120
	Small Fin Wall Right	1	3.75	4		15.00	121
	Small Fin Wall Left	1	3.75	4		15.00	122
	Room A(9) Inner side	123					
	East wall	1	6.33	11.16		70.64	124
	North wall	1	8.67	10.87		94.24	125
	South wall	1	8.67	10.87		94.24	126
	West wall	1	6.33	11		69.63	127
	Deduction	-0.5	3	7		-10.50	128
	Deduction	-0.5	3.5	4		-7.00	129
	Room A(9) Outer side wall	1	1				130
	East wall	1	6.33	10.67		67.54	131
	Deduction	-0.5	3	7		-10.50	132
	Deduction	-0.5	3.5	4		-7.00	133
	Right side Fin wall	1	3.75	10.455		39.21	134
	Left side Fin wall	1	3.75	10.455		39.21	135
	Small Fin Wall Right	1	3.75	4		15.00	136
	Small Fin Wall Left	1	3.75	4		15.00	137
	Room A(10) Inner side	138					
	East wall	1	6.33	11.16		70.64	139
	North wall	1	8.67	10.87		94.24	140
	South wall	1	8.67	10.87		94.24	141
	West wall	1	6.33	11		69.63	142
	Deduction	-0.5	3	7		-10.50	143
	Deduction	-0.5	3.5	4		-7.00	144
	Room A(10) Outer side wall	1	1				145
	East wall	1	6.33	10.67		67.54	146
	Deduction	-0.5	3	7		-10.50	147
	Deduction	-0.5	3.5	4		-7.00	148
	Right side Fin wall	1	3.75	10.455		39.21	149
	Left side Fin wall	1	3.75	10.455		39.21	150
	Small Fin Wall Right	1	3.75	4		15.00	151
	Small Fin Wall Left	1	3.75	4		15.00	152
	Room A(11) Inner side	153					
	East wall	1	6.33	11.16		70.64	154
	North wall	1	8.67	10.87		94.24	155
	South wall	1	8.67	10.87		94.24	156
	West wall	1	6.33	11		69.63	157
	Deduction	-0.5	3	7		-10.50	158
	Deduction	-0.5	3.5	4		-7.00	159
	Room A(11) Outer side wall	1	1				160
	East wall	1	6.33	10.67		67.54	161
	Deduction	-0.5	3	7		-10.50	162
	Deduction	-0.5	3.75	4		-7.50	163
	Right side Fin wall	1	3.75	10.455		39.21	164
	Small Fin Wall Right	1	3.75	4		15.00	165

Annexure - Measurement Sheet : Plastering

Annexure to PROFORMA INVOICE No. 10003 dated 19.09.2026 | Bill copy of harsha (RAB 2)

SL NO	PARTICULAR	NOS	LENGTH	BREADTH	HEIGHT	QUANTITY	REMARKS
	Left side Fin wall	1	7	10.46		73.22	166
	Room B(1) Inner side	167					
	East wall	1	8.83	10.75		94.92	168
	South wall	1	6.33	10.91		69.06	169
	West wall	1	8.83	10.75		94.92	170
	North wall	1	6.33	10.58		66.97	171
	Deduction	-0.5	3	7		-10.50	172
	Deduction	-0.5	3.33	4		-6.66	173
	Room B(1) Outer side wall	0					174
	South wall	1	6.33	10.58		66.97	175
	Deduction	-0.5	3	7		-10.50	176
	Deduction	-0.5	3.33	4		-6.66	177
	Right side Fin wall	1	1				178
	Left side Fin wall	1	7	10.75		75.25	179
	Small Fin West Right	1	3.75	10.75		40.31	180
	Small Fin Wall Left	1	3.75	10.75		40.31	181
	Small Fin West Right	1	3.5	4		14.00	182
	Room B(2) Inner side	183					
	East wall	1	8.83	10.75		94.92	184
	South wall	1	6.5	10.58		68.77	185
	West wall	1	8.83	10.75		94.92	186
	North wall	1	6.5	10.58		68.77	187
	Deduction	-0.5	3	7		-10.50	188
	Deduction	-0.5	3.33	4		-6.66	189
	Room B(2) Outer side wall	0					190
	South wall	1	6.33	10.58		66.97	191
	Deduction	-0.5	3	7		-10.50	192
	Deduction	-0.5	3.33	4		-6.66	193
	Small Fin West Right	1	3.75	10.75		40.31	194
	Small Fin Wall Right	1	3.75	4		15.00	195
	Small Fin West Left	1	3.75	10.75		40.31	196
	Small Fin Wall Left	1	3.75	4		15.00	197
	Room B(3) Inner side	198					
	East wall	1	8.83	10.75		94.92	199
	South wall	1	6.5	10.58		68.77	200
	West wall	1	8.83	10.75		94.92	201
	North wall	1	6.5	10.58		68.77	202
	Deduction	-0.5	3	7		-10.50	203
	Deduction	-0.5	3.33	4		-6.66	204
	Room B(3) Outer side wall	0					205
	South wall	1	6.33	10.58		66.97	206
	Deduction	-0.5	3	7		-10.50	207
	Deduction	-0.5	3.33	4		-6.66	208
	Small Fin West Right	1	3.75	10.75		40.31	209
	Small Fin Wall Right	1	3.75	4		15.00	210
	Small Fin West Left	1	3.75	10.75		40.31	211
	Small Fin Wall Left	1	3.75	4		15.00	212
	Room B(4) Inner side	213					
	East wall	1	8.83	10.75		94.92	214
	South wall	1	6.5	10.58		68.77	215
	West wall	1	8.83	10.75		94.92	216
	North wall	1	6.5	10.58		68.77	217
	Deduction	-0.5	3	7		-10.50	218
	Deduction	-0.5	3.33	4		-6.66	219
	Room B(4) Outer side wall	0					220



Kshma Group & co

Annexure - Measurement Sheet : Plastering

Annexure to PROFORMA INVOICE No. 10003 dated 19.09.2026 | Bill copy of harsha (RAB 2)

SL NO	PARTICULAR	NOS	LENGTH	BREADTH	HEIGHT	QUANTITY	REMARKS
	South wall	1	6.33	10.58		66.97	221
	Deduction	-0.5	3	7		-10.50	222
	Deduction	-0.5	3.33	4		-6.66	223
	Small Fin West Right	1	3.75	10.75		40.31	224
	Small Fin Wall Right	1	3.75	4		15.00	225
	Small Fin West Left	1	3.75	10.75		40.31	226
	Small Fin Wall Left	1	3.75	4		15.00	227
	Room B(5) Inner side	228					
	East wall	1	8.83	10.75		94.92	229
	South wall	1	5.16	10.58		54.59	230
	West wall	1	8.83	10.75		94.92	231
	North wall	1	5.16	10.58		54.59	232
	Deduction	-0.5	3	7		-10.50	233
	Deduction	-0.5	3.33	4		-6.66	234
	Room B(5) Outer side wall	235					
	South wall	1	5.16	10.58		54.59	236
	Deduction	-0.5	3	7		-10.50	237
	Deduction	-0.5	3.33	4		-6.66	238
	Small Fin West Right	1	3.75	10.75		40.31	239
	Small Fin West Left	1	7	10.75		75.25	240
	Small Fin Wall Left	1	3.75	4		15.00	7916.1074
							SQFT
25						735.70	m2



Kshma Group & co

Annexure - Measurement Sheet : Shuttering & Steel

Annexure to PROFORMA INVOICE No. 10003 dated 19.09.2026 | Bill copy of harsha (RAB 2)

	plinth beam shuttering	1	952.733	109		1,267.13	117.7635	sqmts
111		1*12@	290	4	0.88	1,020.80	113	
			290	4	0.61	707.60	114	
			1905	0.5	0.4	381.00	2109.4	
							kgs	
54								
		116						
		m2	1	35	1		35	
117		54						
	Lintel steel 10@	kgs	4	1.5	3.66			
	stirrups	kgs	10	0.5	1.95			
	Lintel steel 10@	kgs	4	1.3	3.172			
	stirrups	kgs	9	0.5	1.755			
	Lintel steel 10@	kgs	4	3.45	8.4594			
	stirrups	kgs	23	0.5	4.485			
	Lintel steel 10@	kgs	4	1.3	3.172			
	stirrups	kgs	6	0.5	1.17			
	Lintel steel 10@	kgs	4	1.3	3.172			
	stirrups	kgs	6	0.5	1.17			
						kgs	32.1654	
Dia of bar	Shape & length bar	NOS	Total length	Wt/mts	Total wt			
125		10						
	54		1.15	0.6173	38.3333			
10	54		1.15	0.6173	38.3333			
126								
		10						
	54		1.15	0.6173	38.3333			
10	54		1.15	0.6173	38.3333			
12								
	54		2.43	0.8889	116.64			
8								
	stirrups 8@	99	1.34	0.3951	52.4089			
127		99	0.45	0.3951	17.6			
125								
		10						
	55		1.65	0.62	56.265			
10	55		1.65	0.62	56.265			
125								
		10						
	70		1.65	0.62	71.61			
10	55		1.9	0.62	64.79			
128								
		10						
	70		1.65	0.62	71.61			
10	55		1.9	0.62	64.79			
16								
	40		2.43	1.5802	153.6			
878.912								
2								
			Total steel	3055.4776		kgs		
					3.0555	Tons		



Kshma Group & co

Annexure - Measurement Sheet : Earth Work & PCC

Annexure to PROFORMA INVOICE No. 10003 dated 19.09.2026 | Bill copy of harsha (RAB 2)

		1	952.733	1	952.733		952.733	sft
	old qts	846.48		846.48			106.253	
							135	
		45					136	
		61.253					54	
	BUILDING B	Unit	Nos	Length	Breadth	Depth	Qty	
	P.C.C (1:4:8) for foundation	m3	1	35	0.3	10.50		

